G. R. S. 59] GPB—15,000 22-7-14

GENERAL AND REVENUE SECRETARIAT.

1900-01
~~191~~ .
(Miscellaneous)

File No. 126

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Putting up a stone for the New Dhwajasthamba in the Sri Trineswaraswamy T at Mysore.

PREVIOUS REFERENCES.

LATER REFERENCES.

Misc 119.43-1.2

No 109 Exn Order No
Muz 7-17-97

DT 7-8-1900

The accompanying Bill for Rs 122. being the cost of putting up a stone ornamental Pedestal for the new Dhwajasthambha in the Sri Ishneswara Swamy Temple at Mysore ~~Fort, under the orders of the Muz: Superintendent~~ is sanctioned and forwarded to the Comptroller for audit the Charge being met from the state grant of Rs 15000 as provided in the Muz Budget for the current Official year

AA

Muz Secy

To
The Comptroller
Mysore Govt

DSM

MUZRAI

189

From

To

The Comptr

Dated 7-8-1905

Despatched 8-8-05

Received

General No. 169

Muzrai F. No. 17-97

Enclosure No. 1

Sanctioning and forwarding to the Comptroller for audit a bill for Rs 122 cost of putting up an ornamental Pedestal for the new Dhwajasthamba in the Sri Trimeswaraswamy temple at Mysore

the probable cost of preparing & putting up a stone ornamen
(in one block stone) for the new Thevjusthumbum of Sree Thirumeswara
-swamy's Temple in Fort Pypore

Details of work	No:	Dimensions L	B	D	Quantity		
Stone block cut & carted from Chickamully Quarry	1	3¾	3¾	1½	21	Cft	21
Chisel dressing & levelling at top & bottom and dressing & making ornamental works on four sides of the stone pedestal	2	3½	3½	"	24½	Sqrft	45½
	4	3½	1½	"	21		
Conveying & fixing the stone pedestal on basis including cost of labor for conveying and cost of mortar & bricklayers for fitting					Lumpsum	Rupees	5
Lifting and fixing new Thevjusthumbum including scaffolding, cost of labor, mortar and bricklayers					Do	Do	5

Abstract

Items	Per	Rate	Quantity	Cost
Block cut & carted from Chickamully Quarry	Cft	1	21	21
Chisel dressing & levelling at top & bottom and dressing & making ornamental works on four sides of the Pedestal	Sqrft	2	45½	91
Conveying & fixing the stone pedestal on basis including cost of labor for conveying and cost of mortar & bricklayers for fitting	Lumpsum	Rs		5
Lifting and fixing new Thevjusthumbum including scaffolding, cost of labor, mortar and bricklayers	Do			5
Total				122
Contingencies @ 5 per cent				6
Grand Total				128

June 1900 21/7/00 To the Huzzoor Secretary
The rates are fair & maybe passed
accordingly
28/7/00 V. Rajaswamy Ex-Sr

the probable cost of preparing and putting up a Stone (in one block stone) for the new Thrijasthumbum of Temple in Fort Mysore.

Sree 7

of work	No:	D	L	B	D	Quantity
Stone Block cut & carted from Chick Quarry		3 3/4	3	4	1'	21
Dressing & levelling at top & bottom and & making ornamental works on four Stone pedestal		3½	3½	24	2	21
conveying & fixing the Stone pedestal on		4	3'	1½	4 6	45
Labor cost for conveying the stone from the Temple to the Thrijasthumbum inside and cost of mortar & brick layers			L			— 12
lifting & fixing new Thrijasthumbum putting scaffoldings cost of Labor, mortar, Concrete, and bricklayers						8
Forming a square hole in centre of the Stone estal to the 7 in it		1	10"	10"	1½ 1/24	1/

Abstract

Items	Per	Rate	Quantity	Cost
Stone block cut and carted from Chikamally quarry	cft	1 " "	21	21
Chisel dressing & levelling at top & bottom and dressing & making ornamental works around on four sides of the stone	~~Sqft~~	2 " "	45½	91
	~~Sqft~~	6 " "	~~21~~	~~126~~
Conveying and fixing the Stone pedestal on basis (labor cost for conveying the stone from outside of the Temple to the Thrijasthumbum inside and cost of mortar & bricklayers &c		Lumpsum	Rs	5
Lifting & fixing new Thrijasthumbum including putting scaffoldings, cost of labor, mortar, concrete and bricklayers &c		8 " "	Rs	5 8
Forming a square hole in centre of the Stone pedestal to fix the Thrijasthumbum in it	cft	6 " "	1/24	6
Total				12 ~~152~~
Contingencies @ 5 per cent				6 8
Grand Total				12 ~~168~~